

# Sidewalk and Curb Construction Phases for Blair and Van Buren



Sidewalk and curb work are scheduled to begin mid-May.\*

- Phase 1: 1.5 weeks**
- Phase 2: 1.5 weeks**
- Phase 3: 1 week**
- Phase 4: 1 week**

Work has been phased into block segments to minimize sidewalk closures within each block. One side of the street will have an open sidewalk at all times. The contractor will coordinate with businesses for specific times to do concrete work in front of business accesses.

**\*Phasing dates are best estimates and subject to change.**



||||||| Railroad Tracks