

Project Information Sheet

13th Avenue from Garfield Street to Washington Street

Project Overview:

- In order to address significant deterioration of the street pavement, this street will be rehabilitated with a combination of techniques, including reconstruction of the pavement structure or by removing the top layers of asphalt pavement and repaving the street.
- Sidewalk access ramps were reconstructed at most locations.
- Additional bicyclist and pedestrian improvements were also constructed.

Construction Schedule:

- As of July 11, Polk to Washington is substantially complete. There may continue to be minor repairs and corrective work within this section that may cause short-term and isolated lane shifts or closures.
- As of August 4, the second phase, from Garfield to Polk restarted. Depending on weather and coordination with other work, the tentative work schedule is generally as follows:
 - **Week of August 25:** Contractor will be reconstructing the south side of the street in the Chambers to Polk section. Base paving is tentatively scheduled for Thursday. This work will affect driveways on the south side of the street until the base paving is complete and may impact on-street parking on both sides of the street.
 - **Week of September 1:** Contractor moves to the north side of the street this week.
 - Note that September 1 is a holiday and there will be no work on site that day.
 - Contractor will start with the Chambers to Polk Section, with base paving tentatively scheduled for Wednesday.
 - The contractor anticipates moving to the Garfield to Polk section by mid-week.
 - The work in both sections will affect driveways on the north side of the street until base paving is complete and may impact on-street parking on both sides of the street.
 - **Week of September 8:** Contractor continues work in the Garfield to Chambers section. Work will include both the north and south sides of the street. Top lift paving in all sections from Garfield to Polk is tentatively scheduled to begin this week as well.
 - **Week of September 15:** Garfield to Polk, full width. Final paving continues, followed by striping of the new pavement and manhole adjustments to the final pavement surface.
 - **Week of September 22:** Final corrective/repair work, as needed.

Traffic Impacts:

- The construction will be completed half the street width at a time leaving one lane open for traffic throughout the construction.
- Bicyclists should expect to merge with motor vehicle traffic depending on available lane widths during construction.
- With any construction, drivers should expect equipment and workers in the roadway leading to congestion and delays during the work.

Project Funding:

- The major funding source is the 2012 Street Bond.

For More Information:

- Project Manager: Jenifer Willer, phone 541-501-0376, jenifer.m.willer@ci.eugene.or.us.
- Online road reports (during construction) at www.eugene-or.gov/traffic.
- On Twitter (during construction) at www.Twitter.com/EugenePW.

Last updated August 27, 2014.